

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	Qtr 2, 2020				Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021	
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
CSG 2021 CANADA SUMMER GAMES			515	29-Nov-19 A	29-Nov-21												
CSG 2021.01 Pre-Construction Activities			419	29-Nov-19 A	16-Jul-21												
A1010	Notice Of Project Signed	100%	1	29-Nov-19 A	29-Nov-19 A												
A1650	Foundation Permit - Issue	100%	5	02-Dec-19 A	02-Dec-19 A												
A1000	Contract Award	100%	1	04-Dec-19 A	04-Dec-19 A												
A1020	Bonding & Insurance	100%	1	04-Dec-19 A	04-Dec-19 A												
A1590	Pre Construction Meeting	100%	1	06-Dec-19 A	06-Dec-19 A												
A1600	Building Permit - Issue	100%	1	04-Feb-20 A	04-Feb-20 A												
A2360	Pre-Construction Meeting - Running Track	0%	5	29-May-20	04-Jun-20												
A2090	Pre-Construction Meeting - Building Slabs	0%	5	31-Aug-20	04-Sep-20												
A2070	Pre-Construction Meeting - Roof	0%	5	12-Oct-20	16-Oct-20												
A2370	Pre-Construction Meeting - Arena Slab	0%	5	22-Mar-21	26-Mar-21												
A2350	Pre-Construction Meeting - Green Roof	0%	5	12-Jul-21	16-Jul-21												
CSG 2021.03 Superstructure & Envelope			464	02-Dec-19 A	17-Sep-21												
A1110	Mobilize - Site Set-up	100%	15	02-Dec-19 A	30-Dec-19 A												
A1210	Pulverize Existing Asphalt	100%	5	09-Dec-19 A	13-Dec-19 A												
A1120	Strip/Grade Cut & Fill Temp. Parking	100%	20	10-Dec-19 A	03-Jan-20 A												
A1130	Strip/Grade Building Pad to Rough Grade	100%	15	16-Dec-19 A	03-Jan-20 A												
A1170	Anchor Bolts & Rebar - Delivery 1	100%	5	06-Jan-20 A	10-Jan-20 A												
A1190	Concrete Form - Footings & Foundation	100%	75	06-Jan-20 A	03-Apr-20 A												
A1200	Dampproof / Drainage Board / Insulation & Bac	100%	70	20-Jan-20 A	03-Apr-20 A												
A1220	Rebar Delivery 2	100%	5	20-Jan-20 A	24-Jan-20 A												
A1260	Rebar Delivery 3	100%	5	03-Feb-20 A	07-Feb-20 A												
A1240	Gym - M&E - U/G (Deep)	100%	15	10-Feb-20 A	28-Feb-20 A												
A1270	Rebar Delivery 4	100%	5	17-Feb-20 A	21-Feb-20 A												
A1710	Arena 2 - M&E U/G (Deep)	100%	15	02-Mar-20 A	20-Mar-20 A												
A1780	Gym - SLAB ON GRADE PREP	5%	15	02-Mar-20 A	05-Jun-20												
A1840	Arena 1 - M&E U/G	100%	15	23-Mar-20 A	10-Apr-20 A												
A1340	COVID-19 CLOSURE	100%	5	06-Apr-20 A	01-May-20 A												
A1850	Arena 2 - PCN017/CD03	100%	15	04-May-20 A	15-May-20 A												
A1740	FROST OUT	100%	5	11-May-20 A	15-May-20 A												
A1870	Arena 1 - PCN017/CD03	0%	15	18-May-20	05-Jun-20												
A1250	Structural Steel - Installation	0%	110	25-May-20*	23-Oct-20												
A1530	Arena 1 - Concrete Bearing Wall (2y)	0%	15	25-May-20*	12-Jun-20												

■ Actual Level of Effort
 ■ Remaining Work
 ■ Critical Remaining Work
 ◆ ◆ M..
 ▼ ▼ s...

Date	Revision	Checked	Approved
13-May-20	MAY-13-2020 UPDATE		

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021	
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
A1550	Cimco Underground	0%	10	25-May-20*	05-Jun-20				■							
A1640	Arena 1 - Masonry Bearing Walls (Bleachers)	0%	15	08-Jun-20	26-Jun-20				■							
A1470	HM Frames (Priority)	0%	5	20-Jul-20	24-Jul-20					■						
A1290	Gym - Metal Deck Level 2 & Roof	0%	30	03-Aug-20	11-Sep-20						■					
A1800	Roof Curbs & Vents - Delivery	0%	45	10-Aug-20*	09-Oct-20							■				
A2650	CURTAIN WALL GUARANTEE	0%	5	24-Aug-20*	28-Aug-20								■			
A1360	Louvres (LVR-1)	0%	5	07-Sep-20	11-Sep-20									■		
A1520	Architectural Precast Concrete (APC 1)	0%	60	07-Sep-20	27-Nov-20										■	
A1280	Exterior Studs & Sheathing	0%	100	14-Sep-20	29-Jan-21											■
A1830	Gym - S.O.G POUR (inclu. Level 2 Slab On Deck)	0%	20	21-Sep-20	16-Oct-20											■
A1330	Metal Deck Roof	0%	30	05-Oct-20	13-Nov-20											■
A1700	Parapets	0%	30	12-Oct-20	20-Nov-20											■
A1500	Mech. + Elect. Rough-in	0%	200	12-Oct-20	16-Jul-21											■
A1300	Alum Window - Install	0%	100	19-Oct-20	05-Mar-21											■
A1350	Roof Anchors	0%	5	19-Oct-20	23-Oct-20											■
A1770	Structural Precast Concrete Slabs (Bleachers)	0%	10	26-Oct-20	06-Nov-20											■
A1320	Roof Watertight	0%	100	02-Nov-20	19-Mar-21											■
A1750	Spray Applied Insulation	0%	30	09-Nov-20	18-Dec-20											■
A1310	Mason Interior Block	0%	10	23-Nov-20	04-Dec-20											■
A1720	Aluminum Panel Cladding System (MTL 1)	0%	35	30-Nov-20	15-Jan-21											■
A2380	RTU Delivery	0%	5	30-Nov-20	04-Dec-20											■
A1760	Sprayed Fire-Resistive Materials	0%	40	07-Dec-20	29-Jan-21											■
A1910	Arena 2 - SLAB ON GRADE POUR (ch.rm. + rir)	0%	15	04-Jan-21	22-Jan-21											■
A1150	Standing Seam Cladding (MTL 2)	0%	85	18-Jan-21	14-May-21											■
A1950	Arena 1 - SLAB ON GRADE POUR (ch.rm. + rir)	0%	15	25-Jan-21	12-Feb-21											■
A1890	Intumescent	0%	25	08-Mar-21	09-Apr-21											■
A2050	ARENA 2 - PAD	0%	25	12-Apr-21*	14-May-21											■
A1610	Prefinished Metal Panels - Walls (CMP 1)	0%	35	10-May-21	25-Jun-21											■
A1620	ARENA 1 - PAD	0%	25	10-May-21*	11-Jun-21											■
A1660	Prefinished Metal Panels - Fascia (CMP 2)	0%	35	14-Jun-21	30-Jul-21											■
A1630	Vegetated Roof	0%	35	02-Aug-21	17-Sep-21											■
CSG 2021.04 Interior Works			401	18-May-20	29-Nov-21	■										
CSG 2021.05 Exterior Works			435	16-Dec-19 A	13-Aug-21	■										
A1370	Site Services SAN & STM & WTM	98%	45	16-Dec-19 A	18-May-20	■										

■ Actual Level of Effort
 ■ Remaining Work
 ◆ ◆ M..
 ■ Critical Remaining Work
 ◀ ▶ s...

Date	Revision	Checked	Approved
13-May-20	MAY-13-2020 UPDATE		

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021	
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
A2210	Elect. Ductbank + Comms	50%	25	23-Mar-20 A	04-Jun-20	[Actual Work] [Remaining Work]			Elect. Ductbank + Comms							
A1690	Rough Grade - Track & Field / Parking Gran. Su	55%	10	06-May-20 A	22-May-20			[Actual Work] [Remaining Work]								
A1480	Track & Field "Hand-Over"	0%	295	29-May-20*	15-Jul-21				[Remaining Work]							
A1380	Exterior Final Grading	0%	60	03-May-21*	23-Jul-21											
A1440	Landscape Seat Wall	0%	20	17-May-21*	11-Jun-21											
A1460	Concrete Walks & Curbs	0%	35	14-Jun-21*	30-Jul-21											
A1570	Planting	0%	30	14-Jun-21*	23-Jul-21											
A1390	Asphalt Paving	0%	20	19-Jul-21	13-Aug-21											
A1400	Sod/Seeding	0%	15	26-Jul-21	13-Aug-21											
A1540	Pavement Markings	0%	10	02-Aug-21	13-Aug-21											
CSG 2021.06 Completion/Hand Over			115	21-Jun-21	26-Nov-21											
A1410	Equipment Start-Up / Commissioning	0%	30	21-Jun-21	30-Jul-21											
A1680	Fire Alarm Verification	0%	20	21-Jun-21	16-Jul-21											
A1420	Final Cleaning	0%	30	28-Jun-21*	06-Aug-21											
A1430	Manuals-As-Built Submission	0%	30	02-Aug-21	10-Sep-21											
A1730	CANADA SUMMER GAMES 2021	0%	11	06-Aug-21*	20-Aug-21											
A1560	WayFinding Signage	0%	20	16-Aug-21	10-Sep-21											
A1450	Substantial Completion	0%	1	17-Sep-21*	17-Sep-21											
A1510	Total Completion	0%	50	20-Sep-21	26-Nov-21											

Actual Level of Effort
 Remaining Work
 M..
 Critical Remaining Work
 s...

Date	Revision	Checked	Approved
13-May-20	MAY-13-2020 UPDATE		