

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	9																										
						Qtr 1, 2020				Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021				
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
<b>CANADA SUMMER GAMES</b>						519	29-Nov-19 A	03-Dec-21	03-Dec-21																							
<b>Pre-Construction Activities</b>						354	29-Nov-19	16-Apr-21	16-Apr-21, Pre-Construction Activities																							
A1010	Notice Of Project Signed	100%	1	29-Nov-19	29-Nov-19	Notice Of Project Signed																										
A1650	Foundation Permit - Issue	100%	5	02-Dec-19	02-Dec-19	Foundation Permit - Issue																										
A1000	Contract Award	100%	1	04-Dec-19	04-Dec-19	Contract Award																										
A1020	Bonding & Insurance	100%	1	04-Dec-19	04-Dec-19	Bonding & Insurance																										
A1590	Pre Construction Meeting	100%	1	06-Dec-19	06-Dec-19	Pre Construction Meeting																										
A1600	Building Permit - Issue	100%	1	04-Feb-20	04-Feb-20	Building Permit - Issue																										
A2360	Pre-Construction Meeting - Running Track	100%	1	29-May-20	29-May-20	Pre-Construction Meeting - Running Track																										
A2090	Pre-Construction Meeting - Building Slabs	0%	5	03-Aug-20*	07-Aug-20	Pre-Construction Meeting - Building Slabs																										
A2400	Pre-Construction Meeting - Roof	0%	5	17-Aug-20*	21-Aug-20	Pre-Construction Meeting - Roof																										
A2370	Pre-Construction Meeting - Arena Slab	0%	5	08-Feb-21*	12-Feb-21	Pre-Construction Meeting - Arena Slab																										
A2350	Pre-Construction Meeting - Green Roof	0%	5	12-Apr-21	16-Apr-21	Pre-Construction Meeting - Green Roof																										
<b>Superstructure &amp; Envelope</b>						404	02-Dec-19	25-Jun-21	25-Jun-21, Superstructure & Envelope																							
<b>Mobilization &amp; Below Grade</b>						214	02-Dec-19	02-Oct-20	02-Oct-20, Mobilization & Below Grade																							
A1110	Mobilize - Site Set-up	100%	15	02-Dec-19	30-Dec-19	Mobilize - Site Set-up																										
A1210	Pulverize Existing Asphalt	100%	5	09-Dec-19	13-Dec-19	Pulverize Existing Asphalt																										
A1120	Strip/Grade Cut & Fill Temp. Parking	100%	20	10-Dec-19	03-Jan-20	Strip/Grade Cut & Fill Temp. Parking																										
A1130	Strip/Grade Building Pad to Rough Grade	100%	15	16-Dec-19	03-Jan-20	Strip/Grade Building Pad to Rough Grade																										
A1170	Anchor Bolts & Rebar - Delivery 1	100%	5	06-Jan-20 A	10-Jan-20	Anchor Bolts & Rebar - Delivery 1																										
A1190	Concrete Form - Footings & Foundation	100%	75	06-Jan-20 A	03-Apr-20	Concrete Form - Footings & Foundation																										
A1200	Dampproof / Drainage Board / Insulation & Backfill	100%	70	20-Jan-20 A	03-Apr-20	Dampproof / Drainage Board / Insulation & Backfill																										
A1220	Rebar Delivery 2	100%	5	20-Jan-20 A	24-Jan-20	Rebar Delivery 2																										
A1260	Rebar Delivery 3	100%	5	03-Feb-20	07-Feb-20	Rebar Delivery 3																										
A1240	Gym - M&E - U/G (Deep)	100%	15	10-Feb-20	28-Feb-20	Gym - M&E - U/G (Deep)																										
A1270	Rebar Delivery 4	100%	5	17-Feb-20	21-Feb-20	Rebar Delivery 4																										
A1710	Arena 2 - M&E U/G (Deep)	100%	15	02-Mar-20	20-Mar-20	Arena 2 - M&E U/G (Deep)																										
A1780	Div. 1 & 2 Cut & Fill - Change Directive 3	100%	10	23-Mar-20	03-Apr-20	Div. 1 & 2 Cut & Fill - Change Directive 3																										
A1840	Arena 1 - M&E U/G (Deep)	100%	15	23-Mar-20	10-Apr-20	Arena 1 - M&E U/G (Deep)																										
A1340	COVID-19 CLOSURE	100%	5	06-Apr-20 A	01-May-20	COVID-19 CLOSURE																										
A1850	Div. 3. Cut & Fill - Change Directive 3	100%	15	04-May-20	15-May-20	Div. 3. Cut & Fill - Change Directive 3																										
A1870	Div. 4. Cut & Fill - Change Directive 3	100%	15	18-May-20	05-Jun-20	Div. 4. Cut & Fill - Change Directive 3																										
A1550	Cimco Underground	100%	10	25-May-20	11-Jun-20	Cimco Underground																										
A1410	Div. 1 & 2 - M&E Shallow	0%	20	20-Jul-20*	14-Aug-20	Div. 1 & 2 - M&E Shallow																										
A1330	Div. 1 & 2 - Slab On Grade Prep.	0%	15	10-Aug-20	28-Aug-20	Div. 1 & 2 - Slab On Grade Prep.																										
A1460	Div. 3 & 4 - M&E Shallow	0%	30	17-Aug-20	25-Sep-20	Div. 3 & 4 - M&E Shallow																										
A1770	Div. 3 & 4 - Slab On Grade Prep.	0%	25	31-Aug-20	02-Oct-20	Div. 3 & 4 - Slab On Grade Prep.																										
<b>Structural &amp; Metal Deck</b>						110	25-May-20	23-Oct-20	23-Oct-20, Structural & Metal Deck																							
A1530	Arena 1 - Concrete Bearing Wall (2y)	100%	15	25-May-20	12-Jun-20	Arena 1 - Concrete Bearing Wall (2y)																										
A1500	Structural Steel - Mech. Well + Level 2	100%	25	25-May-20	26-Jun-20	Structural Steel - Mech. Well + Level 2																										
A1560	Structural Steel - Gym	83.33%	60	15-Jun-20 A	24-Jul-20	Structural Steel - Gym																										
A1640	Arena 1 - Masonry Bearing Walls (Bleachers)	58%	35	15-Jun-20 A	31-Jul-20	Arena 1 - Masonry Bearing Walls (Bleachers)																										
A1490	Metal Deck - Mech Well + Level 2 & Track	16.67%	30	06-Jul-20 A	14-Aug-20	Metal Deck - Mech Well + Level 2 & Track																										
A1740	Structural Steel - Refrigeration	0%	10	20-Jul-20	31-Jul-20	Structural Steel - Refrigeration																										
A1540	Structural Steel - Arena 2	0%	25	27-Jul-20	28-Aug-20	Structural Steel - Arena 2																										
A1620	Structural Steel - Gym Eyebrow	0%	15	27-Jul-20	14-Aug-20	Structural Steel - Gym Eyebrow																										
A1290	Metal Deck - Gym Roof	0%	10	17-Aug-20	28-Aug-20	Metal Deck - Gym Roof																										

█ Actual Level of Effort   
 █ Remaining Work   
 ◆ Milestone  
█ Actual Work   
 █ Critical Remaining Work   
 ⇨ summary

Date	Revision	Checked	Approved
13-Jul-20	JULY-13-2020 UPDATE		

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	2020												2021																											
						Qtr 1, 2020				Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020		Qtr 1, 2021		Qtr 2, 2021		Qtr 3, 2021			Qtr 4, 2021																				
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec															
A1830	Div. 1 & 2 - SLAB ON DECK POUR (Level 2)	0%	10	17-Aug-20	28-Aug-20																						■ Div. 1 & 2 - SLAB ON DECK POUR (Level 2)																		
A1350	Roof Anchors (Div. 1 & 2)	0%	5	24-Aug-20	28-Aug-20																						■ Roof Anchors (Div. 1 & 2)																		
A1610	Structural Steel - Arena 1	0%	25	24-Aug-20	25-Sep-20																						■ Structural Steel - Arena 1																		
A1860	Div. 1 & 2 - SLAB ON GRADE POUR	0%	10	31-Aug-20	11-Sep-20																						■ Div. 1 & 2 - SLAB ON GRADE POUR																		
A1580	Metal Deck - Arena 2	0%	10	07-Sep-20	18-Sep-20																						■ Metal Deck - Arena 2																		
A1910	Arena 2 - SLAB ON GRADE POUR (ch.rm. + rink s	0%	15	14-Sep-20	02-Oct-20																						■ Arena 2 - SLAB ON GRADE POUR (ch.rm. + rink surround)																		
A1760	Structural Steel - North & South Canopy	0%	15	28-Sep-20	16-Oct-20																						■ Structural Steel - North & South Canopy																		
A1950	Arena 1 - SLAB ON GRADE POUR (ch.rm. + rink s	0%	15	05-Oct-20	23-Oct-20																						■ Arena 1 - SLAB ON GRADE POUR (ch.rm. + rink surround)																		
A1670	Metal Deck - Arena 1	0%	10	05-Oct-20	16-Oct-20																						■ Metal Deck - Arena 1																		
A1380	Roof Anchors (Div. 3 & 4)	0%	10	05-Oct-20	16-Oct-20																						■ Roof Anchors (Div. 3 & 4)																		
A1660	Metal Deck - North & South Canopy	0%	10	12-Oct-20	23-Oct-20																						■ Metal Deck - North & South Canopy																		
<b>Roof / Envelope</b>			<b>230</b>	<b>10-Aug-20</b>	<b>25-Jun-21</b>																					→ 25-Jun-21, Roof / Envelope																			
A1800	Roof Curbs & Vents - Delivery	0%	5	10-Aug-20*	14-Aug-20																						■ Roof Curbs & Vents - Delivery																		
A1700	Parapets	0%	30	24-Aug-20	02-Oct-20																						■ Parapets																		
A2650	CURTAIN WALL GUARANTEE	0%	5	24-Aug-20*	28-Aug-20																						■ CURTAIN WALL GUARANTEE																		
A1280	Exterior Studs & Sheating - Mecahnial Well	0%	15	31-Aug-20	18-Sep-20																						■ Exterior Studs & Sheating - Mecahnial Well																		
A1320	Roof Watertight - Mecahnial Well	0%	20	14-Sep-20	09-Oct-20																						■ Roof Watertight - Mecahnial Well																		
A1390	Roof Watertight - Div. 1&2	0%	40	12-Oct-20	04-Dec-20																						■ Roof Watertight - Div. 1&2																		
A2380	RTU Delivery	0%	5	30-Nov-20*	04-Dec-20																						■ RTU Delivery																		
A1400	Roof Watertight - Div. 3	0%	20	07-Dec-20	01-Jan-21																						■ Roof Watertight - Div. 3																		
A1510	Roof Watertight - Div. 4	0%	20	04-Jan-21	29-Jan-21																						■ Roof Watertight - Div. 4																		
A1630	Vegetated Roof	0%	40	03-May-21	25-Jun-21																						■ Vegetated Roof																		
<b>East Elevation</b>			<b>85</b>	<b>17-Aug-20</b>	<b>11-Dec-20</b>																					→ 11-Dec-20, East Elevation																			
A1820	Exterior Studs & Sheating	0%	25	17-Aug-20	18-Sep-20																						■ Exterior Studs & Sheating																		
A1520	Div. 1 & 2 Architectural Precast (APC 1)	0%	20	07-Sep-20	02-Oct-20																						■ Div. 1 & 2 Architectural Precast (APC 1)																		
A2000	Standing Seam Clad (MTL 2)	0%	35	21-Sep-20	06-Nov-20																						■ Standing Seam Clad (MTL 2)																		
A2040	Spray Applied Insulation	0%	10	21-Sep-20	02-Oct-20																						■ Spray Applied Insulation																		
A2130	Div. 1 & 2 Alum Window - Install	0%	35	26-Oct-20	11-Dec-20																						■ Div. 1 & 2 Alum Window - Install																		
A2190	Aluminum Clad (MTL1)	0%	5	09-Nov-20	13-Nov-20																						■ Aluminum Clad (MTL1)																		
<b>North Elevation</b>			<b>85</b>	<b>28-Sep-20</b>	<b>22-Jan-21</b>																					→ 22-Jan-21, North Elevation																			
A1890	Exterior Studs & Sheating	0%	30	28-Sep-20	06-Nov-20																						■ Exterior Studs & Sheating																		
A1810	Architectural Precast (APC 1)	0%	15	05-Oct-20	23-Oct-20																						■ Architectural Precast (APC 1)																		
A2200	Spray Applied Insulation	0%	10	09-Nov-20	20-Nov-20																						■ Spray Applied Insulation																		
A2010	Standing Seam Clad (MTL2)	0%	35	16-Nov-20	01-Jan-21																						■ Standing Seam Clad (MTL2)																		
A2140	Alum Window - Install	0%	30	14-Dec-20	22-Jan-21																						■ Alum Window - Install																		
A2170	Aluminum Clad (MTL1)	0%	10	04-Jan-21	15-Jan-21																						■ Aluminum Clad (MTL1)																		
<b>West Elevation</b>			<b>85</b>	<b>26-Oct-20</b>	<b>19-Feb-21</b>																					→ 19-Feb-21, West Elevation																			
A1790	Architectural Precast (APC 1)	0%	15	26-Oct-20	13-Nov-20																						■ Architectural Precast (APC 1)																		
A1360	Louvres (LVR-1)	0%	5	02-Nov-20	06-Nov-20																						■ Louvres (LVR-1)																		
A1930	Exterior Studs & Sheating	0%	30	09-Nov-20	18-Dec-20																						■ Exterior Studs & Sheating																		
A2030	Standing Seam Clad (MTL 2)	0%	35	21-Dec-20	05-Feb-21																						■ Standing Seam Clad (MTL 2)																		
A2220	Spray Applied Insulation	0%	10	21-Dec-20	01-Jan-21																						■ Spray Applied Insulation																		
A2150	Alum Window - Install	0%	20	25-Jan-21	19-Feb-21																						■ Alum Window - Install																		
A2180	Aluminum Clad (MTL1)	0%	5	08-Feb-21	12-Feb-21																						■ Aluminum Clad (MTL1)																		
<b>South Elevation</b>			<b>95</b>	<b>16-Nov-20</b>	<b>26-Mar-21</b>																					→ 26-Mar-21, South Elevation																			
A2070	Div. 4 - Architectural Precast (APC 1)	0%	10	16-Nov-20	27-Nov-20																						■ Div. 4 - Architectural Precast (APC 1)																		
A2050	Exterior Studs & Sheating	0%	30	21-Dec-20	29-Jan-21																						■ Exterior Studs & Sheating																		
A2250	Spray Applied Insulation	0%	10	01-Feb-21	12-Feb-21																						■ Spray Applied Insulation																		

█ Actual Level of Effort   
 █ Remaining Work   
 ◆ Milestone  
█ Actual Work   
 █ Critical Remaining Work   
 → summary

Date	Revision	Checked	Approved
13-Jul-20	JULY-13-2020 UPDATE		

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	Qtr 1, 2020												Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021		
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec								
						Gantt Chart Area																																
A2020	Standing Seam Clad (MTL 2)	0%	35	08-Feb-21	26-Mar-21																																	
A2160	Div. 4 Alum Window - Install	0%	15	22-Feb-21	12-Mar-21																																	
<b>Interior Works</b>						<b>Level 2</b>						<b>Level 1 (Div. 1 &amp; 2)</b>						<b>Arena 2 (Div. 3)</b>																				
A3030	Drywall Partitions - Steel Stud Wall Framing	0%	40	31-Aug-20	23-Oct-20																																	
A3120	Masonry Walls	0%	15	07-Sep-20	25-Sep-20																																	
A3130	M&E Rough-In	0%	40	28-Sep-20	20-Nov-20																																	
A3170	Glass Supports (Above Ceiling)	0%	15	28-Sep-20	16-Oct-20																																	
A3090	Drywall Ceilings - Steel Stud Framing	0%	25	19-Oct-20	20-Nov-20																																	
A3160	Light Fixture Delivery (Drywall ONLY)	0%	5	19-Oct-20	23-Oct-20																																	
A3040	Glass & Glazing	0%	40	07-Dec-20	29-Jan-21																																	
A3050	Drywall Partitions - Board & Tape	0%	40	07-Dec-20	29-Jan-21																																	
A3100	Drywall Ceilings- Board & Tape	0%	20	01-Feb-21	26-Feb-21																																	
A3060	Paint	0%	20	08-Mar-21	02-Apr-21																																	
A3150	Floor / Wall Tile Finish	0%	20	29-Mar-21	23-Apr-21																																	
A3110	T-Bar Ceiling Grid	0%	25	12-Apr-21	14-May-21																																	
A3080	Millwork	0%	50	19-Apr-21	25-Jun-21																																	
A3140	M&E Finishes	0%	20	10-May-21	04-Jun-21																																	
A1970	Glass & Glazing Supports	0%	20	17-Aug-20	11-Sep-20																																	
A1940	Masonry Walls	0%	50	28-Sep-20	04-Dec-20																																	
A2240	Drywall Partitions - Steel Stud Wall Framing	0%	30	19-Oct-20	27-Nov-20																																	
A2100	M&E Rough-In	0%	30	23-Nov-20	01-Jan-21																																	
A1880	Drywall Ceilings - Steel Stud Framing	0%	20	04-Jan-21	29-Jan-21																																	
A2230	Glass & Glazing	0%	50	15-Feb-21	23-Apr-21																																	
A2320	Drywall Partitions - Board & Tape	0%	20	15-Feb-21	12-Mar-21																																	
A1920	Drywall Ceilings - Board & Tape	0%	30	15-Mar-21	23-Apr-21																																	
A1980	Paint	0%	30	29-Mar-21	07-May-21																																	
A2120	Floor / Wall Tile Finish	0%	40	05-Apr-21	28-May-21																																	
A1900	T-Bar Ceiling Grid	0%	25	26-Apr-21	28-May-21																																	
A2060	Metal Lockers	0%	20	17-May-21	11-Jun-21																																	
A2340	Millwork	0%	25	24-May-21	25-Jun-21																																	
A2770	Gym Equipment	0%	20	07-Jun-21	02-Jul-21																																	
A2390	M&E Finishes	0%	25	14-Jun-21	16-Jul-21																																	
A2080	Track Finish (RAF6)	0%	25	05-Jul-21	06-Aug-21																																	
A1990	Wood Flooring	0%	50	23-Aug-21	29-Oct-21																																	
A1960	Bleacher Seating	0%	30	18-Oct-21	26-Nov-21																																	
A2110	Gym Curtain	0%	5	29-Nov-21	03-Dec-21																																	
A3070	Glass & Glazing Supports	0%	10	14-Sep-20	25-Sep-20																																	
A2960	Masonry Walls	0%	45	12-Oct-20	11-Dec-20																																	
A3180	M&E Rough-In	0%	40	26-Oct-20	18-Dec-20																																	
A3010	Drywall Ceilings - Steel Stud Framing	0%	20	01-Feb-21	26-Feb-21																																	
A3020	Drywall Ceilings - Board & Tape	0%	20	01-Mar-21	26-Mar-21																																	
A2970	Paint	0%	40	05-Apr-21	28-May-21																																	
A3000	Tile Finish	0%	10	17-May-21	28-May-21																																	
A3190	T-Bar Ceiling Grid	0%	15	24-May-21	11-Jun-21																																	
A3200	Glass & Glazing	0%	10	07-Jun-21	18-Jun-21																																	

- Actual Level of Effort
- Remaining Work
- Critical Remaining Work
- Milestone
- summary




Date	Revision	Checked	Approved
13-Jul-20	JULY-13-2020 UPDATE		

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	2020												2021										
						Qtr 1, 2020				Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021		Qtr 2, 2021		Qtr 3, 2021		Qtr 4, 2021			
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
A2980	Resilient (Skate) Floor	0%	20	21-Jun-21	16-Jul-21																					Resilient (Skate) Floor		
A3210	Millwork	0%	15	21-Jun-21	09-Jul-21																					Millwork		
A3220	M&E Finishes	0%	15	12-Jul-21	30-Jul-21																					M&E Finishes		
A2990	Fluid Applied Flooring (EPCF 1-5)	0%	10	19-Jul-21	30-Jul-21																					Fluid Applied Flooring (EPCF 1-5)		
A3310	Arena Seating	0%	30	23-Aug-21	01-Oct-21																					Arena Seating		
<b>Arena Pad # 2</b>			<b>80</b>	<b>01-Mar-21</b>	<b>18-Jun-21</b>																					<b>18-Jun-21, Arena Pad # 2</b>		
A2430	Refrig - Warm Brine Piping	0%	3	01-Mar-21*	03-Mar-21																					Refrig - Warm Brine Piping		
A2450	Refrig - Pressure Test Warm Floor Piping	0%	1	04-Mar-21	04-Mar-21																					Refrig - Pressure Test Warm Floor Piping		
A2470	Sand Layer (Level to +/- 3/16")	0%	5	05-Mar-21	11-Mar-21																					Sand Layer (Level to +/- 3/16")		
A2490	Rigid Insulation	0%	5	12-Mar-21	18-Mar-21																					Rigid Insulation		
A2510	Survey Elevations & Consultant Approval	0%	2	19-Mar-21	22-Mar-21																					Survey Elevations & Consultant Approval		
A2530	Refrig - Cold Headers & Floor Pipe	0%	10	23-Mar-21	05-Apr-21																					Refrig - Cold Headers & Floor Pipe		
A2570	Slab Reinforcing	0%	10	23-Mar-21	05-Apr-21																					Slab Reinforcing		
A2550	Refrig - Pressure Test Cold Floor Pipe	0%	1	06-Apr-21	06-Apr-21																					Refrig - Pressure Test Cold Floor Pipe		
A2590	Concrete - Pour Rink Slab + Survey	0%	4	06-Apr-21	09-Apr-21																					Concrete - Pour Rink Slab + Survey		
A2610	Concrete - Pad Curing (28 Days)	0%	30	12-Apr-21	21-May-21																					Concrete - Pad Curing (28 Days)		
A2630	Paint (Structure)	0%	10	24-May-21	04-Jun-21																					Paint (Structure)		
A2700	Dasher Boards (Install)	0%	15	31-May-21	18-Jun-21																					Dasher Boards (Install)		
<b>Arena 1 (Div. 4)</b>			<b>275</b>	<b>07-Sep-20</b>	<b>24-Sep-21</b>																					<b>24-Sep-21, Arena 1 (Div. 4)</b>		
A3860	Hollow Core Slabs	0%	15	07-Sep-20*	25-Sep-20																					Hollow Core Slabs		
A3330	In-Floor Heating	0%	15	28-Sep-20	16-Oct-20																					In-Floor Heating		
A3710	Glass & Glazing Supports	0%	20	28-Sep-20	23-Oct-20																					Glass & Glazing Supports		
A3850	Pour Conc. Topping	0%	10	26-Oct-20	06-Nov-20																					Pour Conc. Topping		
A3230	Masonry Walls (Non-Bearing)	0%	30	14-Dec-20	22-Jan-21																					Masonry Walls (Non-Bearing)		
A3240	M&E Rough-In	0%	30	21-Dec-20	29-Jan-21																					M&E Rough-In		
A3350	Drywall Bulkhead - Steel Stud Wall Framing	0%	15	01-Mar-21	19-Mar-21																					Drywall Bulkhead - Steel Stud Wall Framing		
A3360	Drywall Bulkhead - Board & Tape	0%	20	22-Mar-21	16-Apr-21																					Drywall Bulkhead - Board & Tape		
A3250	Paint	0%	20	03-May-21	28-May-21																					Paint		
A3260	T-Bar Ceiling Grid	0%	5	31-May-21	04-Jun-21																					T-Bar Ceiling Grid		
A3270	Tile Finish	0%	15	31-May-21	18-Jun-21																					Tile Finish		
A3320	Fluid Applied Flooring (EPCF 1-5)	0%	15	31-May-21	18-Jun-21																					Fluid Applied Flooring (EPCF 1-5)		
A3340	Arena Seating	0%	35	21-Jun-21	06-Aug-21																					Arena Seating		
A3280	Resilient (Skate) Floor	0%	20	19-Jul-21	13-Aug-21																					Resilient (Skate) Floor		
A3290	Millwork	0%	15	16-Aug-21	03-Sep-21																					Millwork		
A3300	M&E Finishes	0%	15	06-Sep-21	24-Sep-21																					M&E Finishes		
<b>Arena Pad # 1</b>			<b>91</b>	<b>05-Mar-21</b>	<b>09-Jul-21</b>																					<b>09-Jul-21, Arena Pad # 1</b>		
A2440	Refrig - Warm Brine Piping	0%	3	05-Mar-21	09-Mar-21																					Refrig - Warm Brine Piping		
A2460	Refrig - Pressure Test Warm Floor Piping	0%	1	10-Mar-21	10-Mar-21																					Refrig - Pressure Test Warm Floor Piping		
A2480	Sand Layer (Level to +/- 3/16")	0%	5	16-Mar-21	22-Mar-21																					Sand Layer (Level to +/- 3/16")		
A2500	Rigid Insulation	0%	5	23-Mar-21	29-Mar-21																					Rigid Insulation		
A2520	Survey Elevations & Consultant Approval	0%	2	30-Mar-21	31-Mar-21																					Survey Elevations & Consultant Approval		
A2540	Refrig - Cold Headers & Floor Pipe	0%	10	06-Apr-21	19-Apr-21																					Refrig - Cold Headers & Floor Pipe		
A2580	Slab Reinforcing	0%	10	06-Apr-21	19-Apr-21																					Slab Reinforcing		
A2560	Refrig - Pressure Test Cold Floor Pipe	0%	1	20-Apr-21	20-Apr-21																					Refrig - Pressure Test Cold Floor Pipe		
A2600	Concrete - Pour Rink Slab + Survey	0%	4	20-Apr-21	23-Apr-21																					Concrete - Pour Rink Slab + Survey		
A2620	Concrete - Pad Curing (28 Days)	0%	30	26-Apr-21	04-Jun-21																					Concrete - Pad Curing (28 Days)		
A2640	Paint (Structure)	0%	10	07-Jun-21	18-Jun-21																					Paint (Structure)		
A2690	Dasher Boards (Install)	0%	15	21-Jun-21	09-Jul-21																					Dasher Boards (Install)		

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ─ summary

Date	Revision	Checked	Approved
13-Jul-20	JULY-13-2020 UPDATE		



Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	Schedule																										
						Qtr 1, 2020				Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021				
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
A3770	Parking Lot Lighting	0%	10	05-Oct-20	16-Oct-20																						Parking Lot Lighting					
A3800	Seed & Sod	0%	10	05-Oct-20	16-Oct-20																						Seed & Sod					
A3760	Line Paint	0%	10	12-Oct-20	23-Oct-20																						Line Paint					
<b>Volleyball &amp; "Back 40"</b>						45	20-Jul-20	18-Sep-20	 18-Sep-20, Volleyball & "Back 40"																							
A3840	U/G Rough-In (Foot Wash / Hose Bib)	0%	5	20-Jul-20	24-Jul-20																						U/G Rough-In (Foot Wash / Hose Bib)					
A3870	U/G Weepers	0%	5	27-Jul-20	31-Jul-20																						U/G Weepers					
A3810	Post Anchors	0%	5	07-Sep-20	11-Sep-20																						Post Anchors					
A3830	Final Grading	0%	5	07-Sep-20	11-Sep-20																						Final Grading					
A3880	Conc. Curbs & Walks	0%	5	07-Sep-20	11-Sep-20																						Conc. Curbs & Walks					
A3900	Topsoil & Sand	0%	5	14-Sep-20	18-Sep-20																						Topsoil & Sand					
<b>Balance of Landscaping</b>						110	19-Apr-21	17-Sep-21	 17-Sep-21, Balance of Landscaping																							
A3620	Final Grade	0%	15	19-Apr-21	07-May-21																						Final Grade					
A3630	Form & Pour Landscape Seatwalls	0%	15	10-May-21	28-May-21																						Form & Pour Landscape Seatwalls					
A3640	Concrete Curbs & Walks	0%	15	31-May-21	18-Jun-21																						Concrete Curbs & Walks					
A3680	Asphalt Top Coat	0%	5	21-Jun-21	25-Jun-21																						Asphalt Top Coat					
A3650	Topsoil	0%	10	28-Jun-21	09-Jul-21																						Topsoil					
A3660	Planting	0%	15	12-Jul-21	30-Jul-21																						Planting					
A3670	Seed & Sod	0%	10	02-Aug-21	13-Aug-21																						Seed & Sod					
A3780	Site Furnishings	0%	10	06-Sep-21	17-Sep-21																						Site Furnishings					
<b>Completion/Hand Over</b>						120	21-Jun-21	03-Dec-21	 03-Dec-21																							
A1680	Fire Alarm Verification	0%	10	21-Jun-21	02-Jul-21																						Fire Alarm Verification					
A1420	Final Cleaning (Phase 1)	0%	24	05-Jul-21	05-Aug-21																						Final Cleaning (Phase 1)					
A1730	CANADA SUMMER GAMES 2021 (stop work)	0%	11	06-Aug-21*	20-Aug-21																						CANADA SUMMER GAMES 2021					
A1430	Manuals-As-Built Submission	0%	40	27-Sep-21	19-Nov-21																						Manuals-As-Built Submission					
A1440	Final Cleaning / Start-Ups / Close-Out	0%	25	01-Nov-21	03-Dec-21																						Final Cleaning / Start-Ups / Close-Out					
A1570	Way Finding Signage	0%	25	01-Nov-21	03-Dec-21																						Way Finding Signage					
A1450	Substantial Completion	0%	3	29-Nov-21	01-Dec-21																						Substantial Completion					