

Activity ID	Activity Name	Original Duration	Start	Finish	Duration % Complete	2020												2021														
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct				
CSG 2021 CANADA SUMMER GAMES						494	29-Nov-19 A	29-Oct-21	0%																							
CSG 2021.01 Pre-Construction Activities						7	29-Nov-19 A	10-Dec-19	85.71%	10-Dec-19, CSG 2021.01 Pre-Construction Activities																						
A1010	Notice Of Project Signed	1	29-Nov-19 A	29-Nov-19 A	100%	Notice Of Project Signed																										
A1650	Foundation Permit - Issue	5	02-Dec-19 A	02-Dec-19 A	100%	Foundation Permit - Issue																										
A1000	Contract Award	1	04-Dec-19 A	04-Dec-19 A	100%	Contract Award																										
A1020	Bonding & Insurance	1	04-Dec-19 A	04-Dec-19 A	100%	Bonding & Insurance																										
A1590	Pre Construction Meeting	1	06-Dec-19 A	06-Dec-19 A	100%	Pre Construction Meeting																										
A1600	Building Permit - Issue	1	10-Dec-19	10-Dec-19	0%	Building Permit - Issue																										
CSG 2021.03 Superstructure & Envelope						429	02-Dec-19 A	30-Jul-21	0%	30-Jul-21, CSG																						
A1110	Mobilize - Site Set-up	15	02-Dec-19 A	30-Dec-19	0%	Mobilize - Site Set-up																										
A1210	Pulverize Existing Asphalt	5	09-Dec-19 A	13-Dec-19	20%	Pulverize Existing Asphalt																										
A1120	Strip/Grade Cut & Fill Temp. Parking	20	10-Dec-19 A	03-Jan-20	5%	Strip/Grade Cut & Fill Temp. Parking																										
A1130	Strip/Grade Building Pad to Rough Grade	15	16-Dec-19	03-Jan-20	0%	Strip/Grade Building Pad to Rough Grade																										
A1170	Anchor Bolts & Rebar - Delivery 1	5	06-Jan-20	10-Jan-20	0%	Anchor Bolts & Rebar - Delivery 1																										
A1190	Concrete Form - Footings & Foundation	75	06-Jan-20	17-Apr-20	0%	Concrete Form - Footings & Foundation																										
A1220	Rebar Delivery 2	5	20-Jan-20	24-Jan-20	0%	Rebar Delivery 2																										
A1200	Dampproof / Drainage Board / Insulation & Backfill	70	27-Jan-20	01-May-20	0%	Dampproof / Drainage Board / Insulation & Backfill																										
A1260	Rebar Delivery 3	5	03-Feb-20	07-Feb-20	0%	Rebar Delivery 3																										
A1240	Gym - M&E - U/G	15	10-Feb-20	28-Feb-20	0%	Gym - M&E - U/G																										
A1270	Rebar Delivery 4	5	17-Feb-20	21-Feb-20	0%	Rebar Delivery 4																										
A1710	Arena 2 - M&E U/G	15	02-Mar-20	20-Mar-20	0%	Arena 2 - M&E U/G																										
A1780	Gym - SLAB ON GRADE PREP	15	02-Mar-20	20-Mar-20	0%	Gym - SLAB ON GRADE PREP																										
A1840	Arena 1 - M&E U/G	15	23-Mar-20	10-Apr-20	0%	Arena 1 - M&E U/G																										
A1850	Arena 2 - SLAB ON GRADE PREP (ch.rm. + rink surround)	15	23-Mar-20	10-Apr-20	0%	Arena 2 - SLAB ON GRADE PREP (ch.rm. + rink surround)																										
A1870	Arena 1 - SLAB ON GRADE PREP (ch.rm. + rink surround)	15	13-Apr-20	01-May-20	0%	Arena 1 - SLAB ON GRADE PREP (ch.rm. + rink surround)																										
A1250	Structural Steel - Installation	95	20-Apr-20	28-Aug-20	0%	Structural Steel - Installation																										
A1740	FROST OUT	5	20-Apr-20*	24-Apr-20	0%	FROST OUT																										
A1290	Gym - Metal Deck Level 2 & Roof	10	13-Jul-20	24-Jul-20	0%	Gym - Metal Deck Level 2 & Roof																										
A1360	Louvres (LVR-1)	5	20-Jul-20	24-Jul-20	0%	Louvres (LVR-1)																										
A1520	Architectural Precast Concrete (APC 1)	60	20-Jul-20	09-Oct-20	0%	Architectural Precast Concrete (APC 1)																										
A1280	Exterior Studs & Sheating	100	27-Jul-20	11-Dec-20	0%	Exterior Studs & Sheating																										




























■ Actual Work ■ Critical Remaining Work ◆ ◆ Mil...
■ Remaining Work ◇ ◇ Baseline Milestone ▼ su...

Date	Revision	Checked	Approved
13-Dec-19	CSG 2021: PRELIMINARY FOR REVIEW		

Activity ID	Activity Name	Original Duration	Start	Finish	Duration % Complete	2020												2021										
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct

■ Actual Work ■ Critical Remaining Work ◆ ◆ Mil...
■ Remaining Work ◇ ◇ Baseline Milestone ── su...

Date	Revision	Checked	Approved
13-Dec-19	CSG 2021: PRELIMINARY FOR REVIEW		

Activity ID	Activity Name	Original Duration	Start	Finish	Duration % Complete	2020												2021											
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
							A1570	Planting	30	14-Jun-21*	23-Jul-21	0%																Planting	
	A1390	Asphalt Paving	20	05-Jul-21	30-Jul-21	0%																Asphalt Paving							
	A1400	Sod/Seeding	15	12-Jul-21	30-Jul-21	0%																Sod/Seeding							
	A1540	Pavement Markings	10	19-Jul-21	30-Jul-21	0%																Pavement Ma							
	CSG 2021.06 Completion/Hand Over		100	14-Jun-21	29-Oct-21	0%																							
	A1430	Manuals-As-Built Submission	30	14-Jun-21	26-Jul-21	0%																Manuals-As-Bu							
	A1410	Equipment Start-Up / Commissioning	30	21-Jun-21	30-Jul-21	0%																Equipment Sta							
	A1680	Fire Alarm Verification	20	21-Jun-21	16-Jul-21	0%																Fire Alarm Verific							
	A1420	Final Cleaning	30	28-Jun-21*	06-Aug-21	0%																Final Cleanin							
	A1560	WayFinding Signage	20	28-Jun-21	26-Jul-21	0%																WayFinding Sk							
	A1450	Substantial Completion	1	30-Jul-21*	30-Jul-21	0%																Substantial Co							
	A1670	User Training	15	02-Aug-21	20-Aug-21	0%																User Traini							
	A1730	CANADA SUMMER GAMES 2021	11	06-Aug-21*	20-Aug-21	0%																CANADA S							
	A1510	Total Completion	50	23-Aug-21	29-Oct-21	0%																							

█ Actual Work
 █ Critical Remaining Work
 ◆ ◆ Milestone
 █ Remaining Work
 ◇ ◇ Baseline Milestone
 ▼ su...

Date	Revision	Checked	Approved
13-Dec-19	CSG 2021: PRELIMINARY FOR REVIEW		