

CANADA SUMMER GAMES - REQUEST FOR INFORMATION				Updated on:		June 30, 2020			
RFI No.	Title / Description	Date Sent to Consultant	Date Returned from Consultant	Distribution					Site Instruction / Proposed Change #
				ARCH	MECH	ELECT	STRUCT	CIVIL	
224	Key System	June 29, 2020							
223	Pump Out Box	June 29, 2020							
222	Doors	June 29, 2020	June 30, 2020	✓					
221	Detail 4 - S543	June 25, 2020					✓		
220	Colour Schedule	June 23, 2020		✓					
219	Electrical Site Equipment	June 23, 2020		✓		✓			
218	Beach Volleyball	June 23, 2020	SI to be issued	✓					
217	Extent of New Asphalt	June 19, 2020	June 26, 2020	✓					
216	Gas Service	June 19, 2020		✓					
215	Section 7-A327 - HSS Posts & Angle	June 17, 2020	June 18, 2020				✓		
214	Change Room Convenience Receptacle Elevations	June 16, 2020	June 16, 2020			✓			
213	Balustrade Truss BT40	June 15, 2020	June 15, 2020				✓		
212	Beam and Fdn Wall Conflict	June 12, 2020					✓		
211	Watermain @ Storage Building	June 11, 2020	June 29, 2020					✓	
210	Parking Lot & Road	June 11, 2020	June 12, 2020					✓	
209	Load Bearing Block Walls	June 11, 2020	June 12, 2020	✓			✓		
208	Masonry	June 9, 2020	June 30, 2020				✓		
207	Anchor Bolt Repair Detail	June 9, 2020	June 10, 2020				✓		
206	Kitchen Makeup and Exhaust Hood Cutsheets	June 8, 2020	June 10, 2020		✓				
205	Boiler Room Ventilation	June 8, 2020	June 10, 2020		✓				
204	RTU-02 Room Sensor	June 8, 2020	June 9, 2020		✓				
203	Arena 1 Gas Detection	June 8, 2020	June 9, 2020		✓				
202	Rad Panels	June 8, 2020	June 9, 2020		✓				An SI will be issued to clarify the location of this
201 R1	Door Hardware per SI-003	June 4, 2020							
201	Door Hardware per SI-003	June 2, 2020	June 4, 2020	✓					
200	Lintel Weld	June 1, 2020	June 1, 2020				✓		
199	Cooling Tower Location	May 19, 2020	May 22, 2020				✓		
198	Cross-Over Stair Specs	May 19, 2020	May 20, 2020	✓					
197	Interference with Storm Risers	May 15, 2020	June 5, 2020		✓				
196	DCW	May 14, 2020	May 20, 2020		✓				
195	Storm Risers	May 14, 2020	June 16, 2020		✓				
194	Anchor Bolt Washer Plate Detail	May 12, 2020	May 19, 2020				✓		
193	Steel Sections	May 7, 2020	May 11, 2020	✓			✓		CAD MODEL SENT
192	Spec for ET-01-03	May 5, 2020	May 11, 2020		✓				SI-031
191	Precast Support Plate Elevation & Anchors	May 5, 2020	May 7, 2020				✓		
190	Grey Water Cistern as per PC020	April 30, 2020	May 1, 2020	✓	✓			✓	
189	Steel on Arch Dwgs	April 29, 2020	May 8, 2020				✓		
188	Grey Water Irrigation	April 29, 2020	May 1, 2020	✓	✓				
187	CCN#S14 Elevations & Dimensions	April 28, 2020	April 28, 2020				✓		
186	PC-021	April 27, 2020	April 28, 2020				✓		
185	PC-023	April 17, 2020	April 20, 2020				✓		
184	Anchor bolts as-built, Gr. Gxx - 2y	April 9, 2020	April 22, 2020				✓		
183	PC-020	April 7, 2020	April 14, 2020		✓				
182	Structural Precast Concrete	April 6, 2020	April 20, 2020	✓			✓		
181	Additional Canopy Splices	April 2, 2020	April 7, 2020				✓		
180	Siemens RFI's per PC020	March 31, 2020	April 21, 2020		✓				
179	Cooling Tower Isolator	March 26, 2020	March 30, 2020		✓				
178	Customer Supplied Pad Mount Transformer	March 26, 2020	Closed			✓			
177 R1	GL1a Gradient Fritt	May 6, 2020	May 13, 2020	✓					
177	GL1a Gradient Fritt	March 25, 2020	April 7, 2020	✓					
176	M402C / M403B / M403C	March 25, 2020	April 7, 2020		✓				PC-022
175	Superimposed Loads	March 25, 2020	April 6, 2020	✓					
174 R1	Stair Landing	April 8, 2020	April 16, 2020	✓		✓			
174	Stair Landing	March 24, 2020	April 3, 2020	✓		✓			
173	Arch Precast NFWH openings	March 20, 2020	March 24, 2020	✓					
172	In-floor Heating	March 20, 2020	March 24, 2020	✓					

CANADA SUMMER GAMES - REQUEST FOR INFORMATION				Updated on:		June 30, 2020			
RFI No.	Title / Description	Date Sent to Consultant	Date Returned from Consultant	Distribution					Site Instruction / Proposed Change #
				ARCH	MECH	ELECT	STRUCT	CIVIL	
171	In-floor Heating	March 20, 2020	March 26, 2020		✓				
170	Pre-Cast Mechanical Openings	March 20, 2020	March 27, 2020		✓				SI-027
169	RTU Locations	March 19, 2020	March 23, 2020		✓				
168	RWL overflows	March 19, 2020	March 23, 2020		✓				
167	M400C - Zone 2C/2D	March 19, 2020	March 23, 2020		✓				
166	M301B - GL Sx	March 19, 2020	March 23, 2020		✓				
165	M401A, M401B, A312	March 19, 2020	March 26, 2020		✓				
164	FFH-02-01	March 19, 2020	March 23, 2020		✓				
163	Wall Fin	March 19, 2020	March 23, 2020		✓				
162	Dwg S104C - W1100 x 433	March 19, 2020	March 19, 2020				✓		
161	Fiber reinf @ Polished Conc Finish	March 16, 2020	March 25, 2020	✓			✓		SI-025
160	SPD Requirements for Panelboards	March 12, 2020	March 19, 2020			✓			
159	<b>Telescopic Seating</b>	<b>March 12, 2020</b>		✓					
158	Soffit Proposals	March 10, 2020	March 16, 2020	✓			✓		
157	Concrete Walls & Pilasters Grid Line 2y	March 10, 2020	March 12, 2020				✓		
156	Stair Material	March 10, 2020	March 12, 2020						
155	SI-011	March 9, 2020	March 23, 2020						
154	Steel plate at N-S Entrances	March 6, 2020	March 10, 2020	✓					
153	Beams 310mm Offset from GL 2y	March 5, 2020	March 12, 2020				✓		
152	South Canopy Joists	March 4, 2020	March 10, 2020				✓		
151	Fittings	March 3, 2020	March 12, 2020		✓				
150	Girts c/w Trim	March 3, 2020	March 11, 2020				✓		
149	Girt Elevation Along Line A & N	March 3, 2020	March 4, 2020				✓		
148	Pump P-SMP-01	March 3, 2020	March 4, 2020		✓				
147	TSP Stations	March 3, 2020	March 4, 2020		✓				
146	Trim, Edge Angle Along Roof Gutters	March 2, 2020	March 4, 2020				✓		
145	Dwg S104B	February 27, 2020	March 2, 2020				✓		
144	Corners	February 27, 2020	February 28, 2020				✓		
143	Kicker Brace Drilled Connection	February 26, 2020	February 28, 2020				✓		
142	Steel Rakers	February 26, 2020	March 2, 2020				✓		
141	Cantilevered Beam	February 26, 2020	March 2, 2020				✓		
140	Roof Anchors	February 25, 2020	February 28, 2020				✓		
139	Dwg S102B - GL 1y & Ux	February 25, 2020	March 9, 2020				✓		
138	DWG S102B	February 25, 2020	February 28, 2020				✓		
137	Roof Curb Steel (PC012)	February 21, 2020	Withdrawn 2/24/20				✓		
136	Foundation Sleeving for Electrical	February 20, 2020	February 26, 2020			✓			
135	Floor Box Layout Dimensions	February 20, 2020	February 25, 2020			✓			SI-023/PC-015
134	ESA Plan Review	February 20, 2020	February 25, 2020			✓			
133	Plates	February 19, 2020	February 24, 2020	✓					
132	Detail 2, Dwg S420	February 19, 2020	February 19, 2020				✓		
131	7/S542	February 19, 2020	February 25, 2020				✓		SI-022
130	Joist & Truss Girder	February 12, 2020	February 12, 2020				✓		
129	Confirm Roofing Dimensions	February 10, 2020	February 25, 2020	✓					
128	Deck Drawings for Roof	February 7, 2020	Withdrawn 2/10/20				✓		
127	Dimensions Required	February 7, 2020	February 19, 2020				✓		SI-020
126 R1	Canam Primer	February 20, 2020	February 21, 2020						
126	Canam Primer	February 6, 2020	February 7, 2020				✓		
125	Roof Top Generator Mounting Detail	February 4, 2020	February 10, 2020				✓		PC-012 issued
124	RTU Framing	February 3, 2020	February 4, 2020				✓		CCN Noted
123	<b>Additional Support Detail for Interior Screens</b>	<b>January 31, 2020</b>		✓					
122	Green Roof Retention System at Canopies on S104D	January 31, 2020	February 10, 2020				✓		
121	RTU-06 Opening	January 31, 2020	February 4, 2020		✓				
120	PC-009, DWG Rev S542	January 27, 2020	February 1, 2020				✓		
119	DWG S102B	January 27, 2020	February 3, 2020				✓		
118	<b>New Detail Required</b>	<b>January 27, 2020</b>		✓					
117	Anchor Bolts and Precast Plates	January 24, 2020	January 29, 2020	✓			✓		
116	Ceiling Mounted FF Heater	January 24, 2020	February 1, 2020		✓				
115	Gym Stair on South Side	January 24, 2020	January 29, 2020				✓		

CANADA SUMMER GAMES - REQUEST FOR INFORMATION				Updated on:		June 30, 2020			
RFI No.	Title / Description	Date Sent to Consultant	Date Returned from Consultant	Distribution					Site Instruction / Proposed Change #
				ARCH	MECH	ELECT	STRUCT	CIVIL	
114	Cooling Tower Height	January 22, 2020	January 23, 2020	✓			✓		
113	Glycol Strength	January 21, 2020	January 29, 2020	✓	✓				
112	Bracing from Main Trusses to Joist Girders	January 21, 2020	January 22, 2020				✓		
111 R1	Duct Openings	January 20, 2020	January 21, 2020		✓		✓		
444	Duct Openings	January 17, 2020			✓		✓		
110	Greenroof HSS Stubs	January 17, 2020	January 20, 2020				✓		
109	Snow Melting Pit	January 17, 2020	January 20, 2020		✓				
108	Plumbing System	January 17, 2020	January 20, 2020		✓				
107	Roof Penetration	January 17, 2020	January 20, 2020		✓				
106	Section Marks	January 17, 2020	January 29, 2020				✓		
105	Dwg S104B	January 17, 2020	January 29, 2020				✓		
104	CCN 03-Sect2S542	January 16, 2020	January 29, 2020				✓		
103	Refrigeration Room Size	January 15, 2020	January 29, 2020	✓	✓				
102 R1	Dwg A503, S521 & A342	January 28, 2020	January 29, 2020				✓		
402	Dwg A503, S521 & A342	January 15, 2020	X				✓		
101	HSS Stubs for Green Roof Retention System	January 15, 2020	January 20, 2020				✓		
100	Dwg S104A	January 15, 2020	January 29, 2020				✓		
99	Edge of Deck Measurements	January 15, 2020	January 23, 2020				✓		
98	Truss Connections	January 13, 2020	January 28, 2020				✓		
97	Dwg S104	January 13, 2020	January 14, 2020				✓		
96	Dwg S103 & S550	January 10, 2020	January 15, 2020				✓		
95	Dwg S550 Rev 18-Section3	January 10, 2020	January 14, 2020				✓		
94	Dwg S550 Rev 18	January 10, 2020	January 14, 2020				✓		
93	Dimension Clarification	January 10, 2020	January 14, 2020				✓		
92	Underground Duct	January 9, 2020	January 9, 2020	✓					
91	Locker Bench Detail	January 9, 2020	January 24, 2020	✓					SI-013
90	Dwg S102B	January 9, 2020	January 10, 2020				✓		
89	Dwg S103 - Dimensions	January 9, 2020	January 14, 2020				✓		
88	Location for TSP Stations	January 9, 2020	January 17, 2020		✓				
87	Janitors Room	January 9, 2020	January 21, 2020		✓				
86	Arena Trusses End Connection	January 9, 2020	January 9, 2020				✓		
85	Column Pier Footings	January 8, 2020	January 9, 2020				✓		
84	Rink Slab Sub-Base	January 8, 2020	January 9, 2020				✓		
83	Canam Design Inquiries	January 8, 2020	January 13, 2020				✓		
82	Precast Corner Detail	January 8, 2020	January 23, 2020	✓					SI-012
81 R1	Dwg S104A-Backstop Supports	January 23, 2020	January 24, 2020						
81	Dwg S104A-Backstop Supports	January 7, 2020	January 22, 2020				✓		
80	Eyebrow Truss	January 7, 2020	January 13, 2020				✓		
79	Detail 1 & 2 on Dwg S522	January 7, 2020	MATTINA To ADVISE				✓		
78	Cooling Tower	January 7, 2020	January 9, 2020				✓		
77	Basketball Backstops Suspension	January 7, 2020	January 7, 2020	✓					
76 R1	Dwg S103-GL13x between Gx and Hy	January 10, 2020	January 13, 2020				✓		
76	Dwg S103-GL13x between Gx and Hy	January 7, 2020	January 13, 2020						
75	3S301 - Gridline N	January 6, 2020	January 13, 2020				✓		
74 R1	Dwg S550-Detail 6	January 10, 2020	January 13, 2020				✓		
74	Dwg S550-Detail 6	January 6, 2020	January 9, 2020				✓		
73	Angles	January 6, 2020	January 9, 2020				✓		
72	S550 -76 x 76 angle location	January 4, 2020	January 10, 2020				✓		
71	Section 3/S550 - U/S of angle	January 4, 2020	January 9, 2020				✓		
70	Size of steel Gridlines Gx and Hx	January 4, 2020	January 9, 2020				✓		
69	Elevator Location	January 4, 2020	January 8, 2020				✓		
68	Section 7/S550	January 4, 2020	January 9, 2020				✓		
67	Section 5/S550	January 4, 2020	January 9, 2020				✓		
66	Section 2/S550	January 4, 2020	January 9, 2020				✓		
65 R1	Elevations @ angle/HSS	January 10, 2020	January 13, 2020				✓		
65	Elevations @ angle/HSS	January 4, 2020	X				✓		
64	Curtain wall Dimension	January 3, 2020	January 10, 2020				✓		
63	Column P4 grid line N, btw GL 2 & 3.	January 3, 2020	January 9, 2020						
62	V-column that holds up the main stair	January 3, 2020	January 10, 2020				✓		SI-005

CANADA SUMMER GAMES - REQUEST FOR INFORMATION				Updated on:		June 30, 2020			
RFI No.	Title / Description	Date Sent to Consultant	Date Returned from Consultant	Distribution					Site Instruction / Proposed Change #
				ARCH	MECH	ELECT	STRUCT	CIVIL	
61	Weeping Tile	January 3, 2020	January 6, 2020				✓		
60	SAN/STM U/G	January 2, 2020	January 10, 2020				✓		
59	Pond & Pad Fill	December 30, 2019	January 9, 2020				✓		
58	HSS 305 grid 10 btw N/K & A/D	December 30, 2019	January 7, 2020				✓		
057 R1	Exposed Bracing Plates	January 15, 2020	January 17, 2020				✓		
57	Xposed Bracing Plates	December 30, 2019	January 7, 2020				✓		
56	MH9 & CB17 Rim Elevations	December 30, 2019	January 9, 2020				✓		
55	Anchor Bolt Interference	December 29, 2019	January 8, 2020				✓		
54	Leveling Plates	December 20, 2019	January 8, 2020				✓		
53	Edge of Slab Detail	December 20, 2019	December 23, 2019				✓		
52	Dwg S312 - Sec 2 - GLBx	December 19, 2019	December 23, 2019				✓		
51	Commercial Gas Application	December 19, 2019	January 29, 2020		✓				
50	Dwg S312 - Sec 1 - GL5x	December 19, 2019	December 23, 2019				✓		
49	Dwg S311 - Sec 2 - GL2y	December 19, 2019	December 23, 2019				✓		
48	Dwg S311 - Section 1 - GL9x	December 19, 2019	December 23, 2019				✓		
47	Dwg S3120 - Section 2 - GL9	December 19, 2019	December 23, 2019				✓		
46	Dimensions & Elevations for Dwg S301 & S310	December 19, 2019	December 23, 2019				✓		
45	Dwg A314 & Dwg S421 - Sec.1	December 18, 2019	January 9, 2020				✓		
44	Dwg S303 - Elev.2 - GL 14x	December 18, 2019	January 8, 2020				✓		
43	Manhole Removals	December 18, 2019	January 8, 2020					✓	
42	Dwg S313 - Elev. Gx - GL9x & 11x	December 18, 2019	January 8, 2020				✓		
41	Dwg S302 - Elev3 - GL 1x	December 17, 2019	January 8, 2020				✓		
40	Dwg S302 - Elev.2 - GL 1y & 2y	December 17, 2019	January 8, 2020				✓		
39	Grid Line Location	December 17, 2019	December 23, 2019	✓					
38	Underground Duct	December 17, 2019	December 20, 2019				✓		
37	Split Well	December 17, 2019	January 7, 2020	✓					PC-005
36	Dwg S303 - Grid Line Ux	December 17, 2019	December 20, 2019				✓		
35 R1	Dimensions	January 9, 2020	January 9, 2020				✓		
35	Dimesions	December 17, 2019	December 20, 2019						
34	Detail 2/S542	December 17, 2019	December 20, 2019						
33	Required Dimensions	December 16, 2019	December 23, 2019				✓		
32	Dwg S102B - Grid Line 9x	December 16, 2019	December 18, 2019				✓		
31	Dwg S521 Rev16 - Detail 3	December 16, 2019	January 8, 2020				✓		
30	Roof Loading	December 13, 2019	December 18, 2019				✓		
29	Girder Trusses in Gym & Arena	December 13, 2019	December 17, 2019				✓		
28	Column Size 10-3/4" RHSS x 0.500 wall (350W-C)	December 12, 2019	December 16, 2019				✓		
27	Drawing A601-Stair D	December 11, 2019	December 12, 2019				✓		
26	Gym Girder Trusses	December 10, 2019	December 12, 2019				✓		
25	<b>Storage Shed Walkway</b>	<b>December 10, 2019</b>	<b>SI to be issued</b>	✓				✓	
24	Bracing with Tf Only	December 10, 2019	December 12, 2019				✓		
23	Inverts	December 9, 2019	PC 003 issued		✓			✓	PC-003
22	Dimensions	December 9, 2019	December 12, 2019				✓		
21	Deck Elevations	December 9, 2019	December 10, 2019				✓		
20	Section 1/A310	December 9, 2019	December 10, 2019				✓		
19	Colum Cantilever 4y, 5y, 6y, 7y	December 9, 2019	December 11, 2019				✓		
18	Roof Deck Slope + Elevations	December 9, 2019	December 16, 2019				✓		
17	Precast Slope 3/A313	December 9, 2019	December 16, 2019				✓		
16	Deck Workpoints	December 9, 2019	December 9, 2019				✓		
15R1	Dwg S550 Dimensions	January 3, 2020	January 9, 2020				✓		
15	Bracing Orientation	December 9, 2019	December 16, 2019				✓		
14R1	U/S of Deck Elevations	January 3, 2020	January 8, 2020				✓		
14	S310 - Grid 9 Top of steel	December 9, 2019	December 12, 2019				✓		
13	Material Substitute	December 9, 2019	December 16, 2019				✓		
12	<b>Bracing Revisions</b>	<b>December 9, 2019</b>	<b>SI to be issued</b>				✓		
11	Skylight Support Structure	December 9, 2019	December 12, 2019	✓			✓		

CANADA SUMMER GAMES - REQUEST FOR INFORMATION				Updated on:		June 30, 2020			
RFI No.	Title / Description	Date Sent to Consultant	Date Returned from Consultant	Distribution					Site Instruction / Proposed Change #
				ARCH	MECH	ELECT	STRUCT	CIVIL	
10	PS1 - Rubble Berm	December 6, 2019	January 6, 2020					✓	CD-001 & CD-002
9	Balustrade Truss Height	December 6, 2019	December 6, 2019				✓		
8	Foundation Wall Locations	December 6, 2019	Dec 13/19 Rev. Response Dec 17/19	✓					
7	Column Steel Grade	December 4, 2019	December 11, 2019					✓	
6	Roadway Grading	December 3, 2019	December 6, 2019					✓	
5	Column Sizing	December 3, 2019	December 6, 2019				✓		
4	Column Steel Grade	December 2, 2019	December 6, 2019				✓		
3 R3	Seismic Rebar	December 20, 2019	January 2, 2020				✓		
3 R2	Seismic Rebar	December 13, 2019	December 18, 2019				✓		
3 R1	Seismic Rebar	December 4, 2019	December 5, 2019					✓	
3	Rebar	November 27, 2019	November 29, 2019				✓		PC01
2	Grading @ Existing Field	November 27, 2019	December 3, 2019	✓				✓	
1	Building Area Engineered Fill	November 26, 2019	November 28, 2019	✓				✓	